NEWZEN CONSULTANTS BANGALORE
NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YD/2020-21/W3P

Date: 03-06-2021

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development of Parks and Providing Children Playing Equipment in Ward No - 03 of Yelahanka Satellite town Sub division (Package -08)

Item No	Description of work	Unit	Qty	Remarks
1	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not	Cum	227.26	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @	Cum	82.06	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones	Cum	128.19	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @	Cum	25.73	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved	Sqm	298.60	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to	Sqm	22.27	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet	Cum	108.90	Work done upto the Billed Quantity and the Quality is Satisfactory
8	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3	Nos	964.00	Work done upto the Billed Quantity and the Quality is Satisfactory

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

m No	Description of work	Unit	Qty	Remarks
9	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8	Sqm	130.13	Work done upto the Billed Quantity and the Quality is Satisfactory
10	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing,	Sqm	359.03	Work done upto the Billed Quantity and the Quality is Satisfactory
11	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in	Cum	35.88	Work done upto the Billed Quantity and the Quality is Satisfactory
12	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive	Sqm	239.22	Work done upto the Billed Quantity and the Quality is Satisfactory
13	KSRRB 2.6 Providing and filling sand in trenches to required depth including watring ramming with all leads and lift complete as per specifications and directed by the engineer incharge at the site	Cum	124.48	Work done upto the Billed Quantity and the Quality is Satisfactory
14	Executive Bench- Made out of Sadarahalli grey stone with hand supports with 3 line finishing with arch design with 100mm slabs. Height 90x Length 1500 width 45 cms (Data approved rate)	Each	8.00	Work done upto the Billed Quantity and the Quality is Satisfactory
15	Supplying of dustbin for collection of dry and wet waste for segregation, (Fiber dustbin Modern Type 3.0-3.75 Ft) inclusive of all taxes and transportation charges as per the direction of Engineer in	Each	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
16	Supply & fixing of Arm & Pedal Bike : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
17	Supply & fixing of Elliptical Cross Trainer: All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
18	Supply & fixing of Pull Down Challenger : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
19	Supply & fixing of Seated Chest Press : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
20	Supply & fixing of Self Weighted Rower : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	5.00	Work done upto the Billed Quantity and the Quality is Satisfactory
21	Supply & fixing of HD Double Health Walker : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	5.00	Work done upto the Billed Quantity and the Quality is Satisfactory

m No	Description of work	Unit	Qty	Remarks
22	Supply & fixing of HD Waist Twister :All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	1.00	Work done upto the Billed Quantity and the Quality is Satisfactory
23	Fixing and installation of a three person body twister station: Size - 131 X 100 X 133CM, that consists of three swivel stands that rotates but with a built in safety limitor that meets international safety	Each	3.00	Work done upto the Billed Quantity and the Quality is Satisfactory
24	Supply & fixing of Tai Chi Spinners : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
25	Supply & fixing of HD Sit Up Station : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	3.00	Work done upto the Billed Quantity and the Quality is Satisfactory
26	Supply and fixing of childern Play Equipment Curved structural posts of height 3.5m, and 2.7mare to be schedule HOT DIP Galvanized steel with a 114mm ODand 2.2mm (wall) thickness of the tubing. The	Each	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
27	Supply and fixing of childern Play Equipment Fiero A Swing : Shaped structural posts of height 2.31 m are to be schedule HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the	Each	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
28	Supply and fixing of childern Play Equipment Two seater seesaw : The See Saw consists of 2 poles of Dia 114mm and thickness of 2.5mm which balances the horizontal rod at the center which is of	Each	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
29	Fabricating, supplying & erecting M.S. Angular Truss for all spans as per approved designs and drawing. The entire truss is anchored suitably by using 4 Nos. of M.S. anchor bolts at each support, with	Kgs	113.22	Work done upto the Billed Quantity and the Quality is Satisfactory
30	Supplying and fixing new Mangalore tiles on existing reepers including cost of materials, labour, HOM complete as per specifications.	Sqm	7.77	Work done upto the Billed Quantity and the Quality is Satisfactory
E1	Providing and Fixing pre cast covering Slab 100mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire	Sqm	17.46	Work done upto the Billed Quantity and the Quality is Satisfactory
E2	Supply and fixing of childern Play Equipment Monker Bar VFM Support posts of height 1.82 m are to be schedule Galvanized steel with a 60 mm OD {Outer Diameter}.All the posts are to be finished	Each	1.00	Work done upto the Billed Quantity and the Quality is Satisfactory
E3	Supply & fixing of Bicycle : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International	Each	4.00	Work done upto the Billed Quantity and the Quality is Satisfactory
E4	Supply & fixing of Big Shoulder Wheel : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified	Each	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
E5	Supply & fixing of Leg Stretch : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International	Each	1.00	Work done upto the Billed Quantity and the Quality is Satisfactory
E6	Supply & fixing of Rider : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International	Each	1.00	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

NEWZEN CONSULTANT Bangalore

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com